


David Frings  
Mayor



Steve Sims  
Building Official

Marsha Massey  
City Clerk

**Erosion Prevention, Sediment Control,  
Land Disturbance, Tree Preservation  
& Waste Management Permit Application**

Melissa Krebs  
Senior Clerk

The code of Ordinances, City of Alabaster, requires that an Erosion and Sediment Control Plan be submitted along with a Site Plan and Tree Survey prior to the issuance of any permit for land clearing, grading, excavation, filling, or any other activity which may result in soil erosion from water or wind or the movement of sediment from the disturbed property into streets, highways, or waters. The plan should be submitted to the Building Official and reviewed by the City Engineer. The approval plan may be changed when inspection reveals inadequacies in the plan. No land disturbing activities may be commenced prior to issuance of a permit.

The erosion plan should include:

\*A provision for gravel/crushed rock, similar material for a drive and parking area for motor vehicles, which enter the disturbed property. All such motor vehicles must remain on the prepared drive.

\*A provision for silt screen, netting, hay bales, or similar structures or materials to control run-off.

The Waste Management Plan should include:

\*A metal waste container to handle all waste associated with construction of building or structure.

\*A portable toilet, license by the Shelby County Health Department, shall be provided for all Workers involved in the land clearing or the construction on demolition of a building or structures. There must be no more than 500 feet between construction site and portable toilets.

\*NOTE—burning of waste or burying of waste in other than a landfill, which is permitted by the Alabama Department of Environmental Management, is prohibited.

The Site Plan and Tree Survey should include:

\*A scaled plan of the site with all deciduous trees of 15"DBH or greater located thereon.

\*no healthy deciduous tree with a caliper of fifteen (15) inches or greater, measured at diameter breast height (4.5 feet above ground level), shall be removed from the site unless such trees are replaced. Such trees shall be shown as an existing condition on a site plan required at the time of permit submittal. No replacement trees shall have a caliper of less than three (3) inches, measured six (6) inches from the ground, at the time of planting and the total caliper of replacement trees shall equal or exceed the total caliper of trees fifteen (15) inches or greater removed from the site. These replacement trees shall be in addition to any other landscaping requirements. However, such trees may be removed without replacement within the area of any road (minimal constriction limits), storm water management structure, utility easement on site, or of the footprint of the building, and within the twenty (20) feet of the foundation of the structure and within ten (10) feet of the perimeter of the driveways

**This permit may be revoked if inspection reveals noncompliance with the plan.**

Please attach a copy of Erosion/Settlement Plan for review along with the Site Plan/Tree Survey.

Subdivision: \_\_\_\_\_

Street Address: \_\_\_\_\_ City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_

Owner's Name: \_\_\_\_\_ Phone #: \_\_\_\_\_ or \_\_\_\_\_

Contractor's Name: \_\_\_\_\_ Phone #: \_\_\_\_\_ or \_\_\_\_\_

Address: \_\_\_\_\_ City: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_

Signatures

By signing this application, I hereby certify that all information herein is true and correct and I agree to be personally responsible to the City of Alabaster for any and all code violations and code enforcement actions associated with this building application and the construction contemplated herein, whether such actions or inactions were performed by me, my company, employees, contractors or sub contractors.

Name (print): \_\_\_\_\_ Signature: \_\_\_\_\_

Notary: \_\_\_\_\_ Sworn to and subscribed before me this the \_\_\_\_\_ day of \_\_\_\_\_, 2006.

"I verify under penalty of law that a comprehensive Construction Best Management Plan (CBMPP) for the prevention and minimization of all sources of pollution in stormwater and authorized related process wastewater runoff has been prepared under my supervision for the cite/activity, and associated regulated areas/activities, utilizing effective BMPs from the Alabama Handbook For Erosion Control, Sediment Control, And Stormwater Management On Construction Sites And Urban Areas.

.....  
**FOR OFFICE USE ONLY**

Acres: \_\_\_\_\_ ADEM Yes or No Permit # \_\_\_\_\_ Received By: \_\_\_\_\_ Date: \_\_\_\_\_

Reviewed By: \_\_\_\_\_ Title: \_\_\_\_\_ Approved By: \_\_\_\_\_

Building Official/ City Engineer

Inspection Results \_\_\_\_\_

\_\_\_\_\_ Residential Permit Fee \$50

\_\_\_\_\_ Commercial Permit Fee \$400